

| | | | |
|----------------|---|--------------------|-------------------|
| PROJECT | <u>Villanova University - WLA Parking Lot</u> | PROJECT NO. | <u>056756.249</u> |
| CLIENT | <u>Radnor Twsp.</u> | DATE | <u>03/16/2016</u> |

| | | | | | | | | | |
|----------------|---------------|-----------------|--------------------------------|--|--------------------------------|---|--|-------------------------------|--------------------------------|
| Arrival Time | <u>8:30a</u> | Weather: | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Overcast | <input type="checkbox"/> Rain | <input type="checkbox"/> Hot | <input checked="" type="checkbox"/> Warm | <input type="checkbox"/> Cool | <input type="checkbox"/> Cold |
| Departure Time | <u>11:30p</u> | Site Condition: | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Muddy | <input type="checkbox"/> Dusty | <input checked="" type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input type="checkbox"/> Ice | <input type="checkbox"/> Foggy |
| Total Hours | <u>3.0</u> | Temp Range: | <u>66°F to 45°F</u> | | | | | | |

| | |
|---------------------------------|---|
| CONTRACTOR <u>Torcon</u> | SUBCONTRACTOR(S) <u>JJD, DBA</u> |
|---------------------------------|---|

| LABOR FORCE | WORK PERFORMED |
|---------------------------|--|
| Superintendent <u>1</u> | 1.) JJD added two (2) loads of #4 ballast on top of the existing Construction Entrance to freshen it up. 2.) JJD had multiple triaxle trucks hauling dirt off the site and bringing back #2B stone to be used for the proposed Stormwater Infiltration Systems. These systems require tons of stone to be used so it will be stockpiled within the site to keep it out of the way and easier to use upon installation. 3.) JJD had two (2) laborers up front by the Construction Entrance helping clean off dirt and debris form any vehicular traffic coming out of the site. 4.) JJD had a sweeper truck on all day to help keep the roads clear and the sitework moving along. 5.) All efforts were by made by both Torcon and JJD to keep the roads clear. |
| Foreman <u>1</u> | |
| Operators <u>2</u> | |
| Laborers <u>0</u> | |
| Drivers <u>0</u> | |
| EQUIPMENT USED: | |
| Excavator <u>4</u> | |
| FEL <u>1</u> | |
| Dump Truck <u>3</u> | |
| Backhoe <u>2</u> | |
| Hoe Pac _____ | |
| Vibratory Roller <u>2</u> | |
| Motorized Tamper _____ | |
| Other _____ | |
| Large Roller <u>1</u> | |
| Bulldozer <u>2</u> | |
| Lull _____ | |

| SKETCH | COMMENTS |
|---------------|--|
| | 1.) 8:30-11:30 = 3.0 Hours 2.) The three (3) items noted in my Daily Letter dated March 12, 2016 still have not been addressed. I will continue to monitor these items. |
| | INSPECTOR: <u>Jason Thompson - Gannett Fleming</u> |