

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/17/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5.0</u>	Temp Range:	<u>61°F to 39°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD had multiple triaxle trucks hauling dirt off the site and bringing back #2B stone to be used for the proposed Stormwater Infiltration Systems. These systems require tons of stone to be used so it will be stockpiled within the site to keep it out of the way and easier to use upon installation. 2.) JJD had two (2) laborers up front by the Construction Entrance helping clean off dirt and debris form any vehicular traffic coming out of the site. 3.) JJD had a sweeper truck on site all day to help keep the roads clear and the sitework moving along. 4.) All efforts were made by both Torcon and JJD to keep the roads clear. 5.) Brightline Construction completed the last pour for the proposed retaining wall today. DBA was onsite to observe the compaction and to take test cylinders. 6.) My end of the day site visit was to double check and make sure all of the roadways were still clear of dirt and debris. All roads appear to be clean at this time.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) 7:00-11:00, 2:00-3:00 = 5.0 Hours 2.) DBA taking test cyclinders and compaction test.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>