

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>03/18/2016</u>

Arrival Time	<u>1:00p</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>61°F to 34°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, DBA</u>
---------------------------------	-----------------------------------------

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) JJD had multiple triaxle trucks hauling dirt off the site and bringing back #2B stone to be used for the proposed Stormwater Infiltration Systems. These systems require tons of stone to be used so it will be stockpiled within the site to keep it out of the way and easier to use upon installation. 2.) JJD had two (2) laborers up front by the Construction Entrance helping clean off dirt and debris from any vehicular traffic coming out of the site. 3.) JJD had a sweeper truck on site all day to help keep the roads clear and the sitework moving along. 4.) All efforts were made by both Torcon and JJD to keep the roads clear. 5.) JJD began to install the "Nyoplast Drain Basin Cleanouts" for proposed stormwater infiltration system (INF-103). These will be connected once all pieces are fitted and measured.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) 1:00-3:00 = 2.0 Hours 2.) DBA performing compaction test.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>