

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 03/19/2016

Arrival Time <u>9:30a</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>11:00a</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>1.5</u>	Temp Range: <u>45°F</u> to <u>30°F</u>

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, DBA
--------------------------	----------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>0</u>	1.) JJD completed the following storm runs. These structures were previously installed to keep the project moving: a.) MH-114 to I-120 (40' of 18" HDPE @ 4.0%) b.) I-120 to I-122 (45' of 18" HDPE @ 0.5%) c.) MH-109 to OS-103 (38' of 18" HDPE @ 1.3%)
EQUIPMENT USED: Excavator <u>4</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other _____ Large Roller <u>1</u> Bulldozer <u>2</u> Lull _____	

SKETCH	COMMENTS
	1.) 1:00-13:00 = 2.0 Hours 2.) DBA performing compaction test.
	INSPECTOR: Jason Thompson - Gannett Fleming