

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/21/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>48°F to 30°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>0</u>	1.) JJD began the installation for the proposed eastern half of Stormwater Infiltration Sytem (INF-103) today. This includes the geotextile fabric, 2B stone, ADS Pipe, ADS Fittings, Nyoplast risers, and onsite dirt to be used on top for backfill. 2.) A large stone conveyor truck was used to install and spread the 2B stone below and above the ADS Pipe. 3.) JJD continued to haul dirt offsite and bring back 2B stone for the proposed Stormwater Management Sytems.
EQUIPMENT USED:	
Excavator <u>4</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other _____ Large Roller <u>1</u> Bulldozer <u>2</u> Lull _____	

SKETCH	COMMENTS
	1.) 8:00-9:30, 11:00-12:30 = 3.0 Hours 2.) DBA performing compaction test.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>