

|                |   |                    |                   |
|----------------|---|--------------------|-------------------|
| <b>PROJECT</b> | <u>Villanova University - WLA Parking Lot</u> | <b>PROJECT NO.</b> | <u>056756.249</u> |
| <b>CLIENT</b>  | <u>Radnor Twsp.</u>                           | <b>DATE</b>        | <u>03/22/2016</u> |

|                |               |                 |   |                                   |                                |                              |                               |  |                                |
|----------------|---------------|-----------------|---|-----------------------------------|--------------------------------|------------------------------|-------------------------------|--|--------------------------------|
| Arrival Time   | <u>8:00a</u>  | Weather:        | <input checked="" type="checkbox"/> Clear | <input type="checkbox"/> Overcast | <input type="checkbox"/> Rain  | <input type="checkbox"/> Hot | <input type="checkbox"/> Warm | <input checked="" type="checkbox"/> Cool | <input type="checkbox"/> Cold  |
| Departure Time | <u>12:00p</u> | Site Condition: | <input checked="" type="checkbox"/> Clear | <input type="checkbox"/> Muddy    | <input type="checkbox"/> Dusty | <input type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input type="checkbox"/> Ice             | <input type="checkbox"/> Foggy |
| Total Hours    | <u>2.5</u>    | Temp Range:     | <u>55°F to 45°F</u>                       |                                   |                                |                              |                               |  |                                |

|                                 |   |
|---------------------------------|---|
| <b>CONTRACTOR</b> <u>Torcon</u> | <b>SUBCONTRACTOR(S)</b> <u>JJD, DBA</u> |
|---------------------------------|---|

| <b>LABOR FORCE</b>  | <b>WORK PERFORMED</b>   |
|---|---|
| Superintendent <u>1</u><br>Foreman <u>1</u><br>Operators <u>2</u><br>Laborers <u>0</u><br>Drivers <u>0</u>  | 1.) JJD continued with the installation on the eastern half of the proposed Stormwater Infiltration Sytem (INF-103) today. This includes the geotextile fabric, 2B stone, ADS Pipe, ADS Fittings, Nyoplast risers, and onsite dirt to be used on top for backfill.<br>2.) Again a large stone conveyor truck was used to install and spread the 2B stone below and above the ADS Pipe.<br>3.) JJD continued to haul dirt offsite and bring back 2B stone for the proposed Stormwater Management Sytems. |
| <b>EQUIPMENT USED:</b>  |   |
| Excavator <u>4</u><br>FEL <u>1</u><br>Dump Truck <u>3</u><br>Backhoe <u>2</u><br>Hoe Pac _____<br>Vibratory Roller <u>2</u><br>Motorized Tamper _____<br>Other _____<br>Large Roller <u>1</u><br>Bulldozer <u>2</u><br>Lull _____ |   |

| <b>SKETCH</b>  | <b>COMMENTS</b>   |
|--|---|
|  | 1.) 8:00-9:30, 11:00-12:00 = 2.5 Hours<br>2.) DBA performing compaction test. |
| <b>INSPECTOR:</b><br><u>Jason Thompson - Gannett Fleming</u> |   |