

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 03/26/2016

Arrival Time 9:00a	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 11:00a	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2.0	Temp Range: 57°F to 37°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, DBA, Brightline
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1 Foreman 1 Operators 2 Laborers 0 Drivers 0	1.) JJD was not onsite today. 2.) Brightline poured the footers for the proposed retaining wall and stairs up front near the corner of Church Lane & Lancaster Ave. These stairs will be along the western side of the proposed bridge. 3.) Brightline also poured the concrete pad for the proposed trash receptacle to be located near storm inlet (I-118).
EQUIPMENT USED: Excavator 4 FEL 1 Dump Truck 3 Backhoe 2 Hoe Pac _____ Vibratory Roller 2 Motorized Tamper _____ Other _____ Large Roller 1 Bulldozer 2 Lull _____	

SKETCH	COMMENTS
	1.) 9:00-11:00 = 2.0 Hours 2.) DBA performing compaction test.
	INSPECTOR: Jason Thompson - Gannett Fleming