

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/29/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5</u>	Temp Range:	<u>54°F to 30°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>0</u>	1.) Brightline continued with stripping the foam liners used to construct the retaining wall. This is slow work that has to be done by hand using hand tools to remove the liners without harming the wall. 2.) All current E&S controls appear functional at this time. 3.) JJD installed storm (I-131) and storm (MH-125) and then completed the run with 24' of 24" RCP @ 2.7%. 4.) HB Frazier and CQI worked on th electrical switchover from the installed transformers to the existing Halls on site.
EQUIPMENT USED: Excavator <u>4</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other _____ Large Roller <u>1</u> Bulldozer <u>2</u> Lull _____	

SKETCH	COMMENTS
	1.) 7:30-8:30, 10:00-12:30 = 3.5 Hours 2.) DBA performing compaction test. 3.) Steve Norcini (Radnor) and I had a small meeting onsite with Torcon to go over the Radnor Township policy concerning the roadways and keeping them clean at all times during the project.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>