

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>04/01/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>73°F to 52°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, DBA, Brightline</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>0</u>	1.) All current E&S controls appear functional at this time. 2.) Brightline was back onsite continuing to install the stairs and retaining wall that is up front near the intersection of Church Lane and Lancaster Ave. where the proposed bridge is to be built. 3.) JJD was onsite and was onsite only working on parging of the storm structures installed within the stormwater management system (INF-102). This included the parging of all interior and exterior pipe penetrations as well as setting the casting on top of all installed structures as a preventative measure to keep dirt out and maintain site safety. 4.) They did not perform any hauling offsite today due to the weather. 5.) Brightline began constructing the trash enclosure directly behind Geraghty Hall.
<b>EQUIPMENT USED:</b> Excavator <u>4</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other _____ Large Roller <u>1</u> Bulldozer <u>2</u> Lull _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) 7:30-8:30, 2:30-3:00 = 1.5 Hours 2.) DBA performing compaction test.
<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>	