

| | | | |
|----------------|---|--------------------|-------------------|
| PROJECT | <u>Villanova University - WLA Parking Lot</u> | PROJECT NO. | <u>056756.249</u> |
| CLIENT | <u>Radnor Twsp.</u> | DATE | <u>04/11/2016</u> |

| | | | | | | | | | |
|----------------|--------------|-----------------|--------------------------------|--|--|---|-------------------------------|--|--------------------------------|
| Arrival Time | <u>7:30a</u> | Weather: | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Overcast | <input checked="" type="checkbox"/> Rain | <input type="checkbox"/> Hot | <input type="checkbox"/> Warm | <input checked="" type="checkbox"/> Cool | <input type="checkbox"/> Cold |
| Departure Time | <u>3:30p</u> | Site Condition: | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Muddy | <input type="checkbox"/> Dusty | <input checked="" type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input type="checkbox"/> Ice | <input type="checkbox"/> Foggy |
| Total Hours | <u>3.0</u> | Temp Range: | <u>63°F to 54°F</u> | | | | | | |

| | |
|---------------------------------|---|
| CONTRACTOR <u>Torcon</u> | SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u> |
|---------------------------------|---|

| LABOR FORCE | WORK PERFORMED |
|---------------------------|--|
| Superintendent <u>1</u> | 1.) JJD worked on grading for more of the proposed curb. They continue to grade and prep for Roma to continue with curb installation pending weather. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) JJD added more #4 Ballast to the construction entrance to keep it functional. 4.) HB Frazier and CQI continue with electrical installation for the existing Halls. 5.) Roma Concrete was onsite today and poured 500' of curb. 6.) The manifold header along the northern side of the proposed (INF-101) was installed today in preparation for the ADS pipe to be installed. 7.) Excavation for the proposed (INF-101) was completed today. |
| Foreman <u>1</u> | |
| Operators <u>2</u> | |
| Laborers <u>0</u> | |
| Drivers <u>0</u> | |
| EQUIPMENT USED: | |
| Excavator <u>4</u> | |
| FEL <u>1</u> | |
| Dump Truck <u>3</u> | |
| Backhoe <u>2</u> | |
| Hoe Pac _____ | |
| Vibratory Roller <u>2</u> | |
| Motorized Tamper _____ | |
| Other _____ | |
| Large Roller <u>1</u> | |
| Bulldozer <u>2</u> | |
| Lull _____ | |

| SKETCH | COMMENTS |
|--------|---|
| | 1.) 7:30-9:00, 2:00-3:30 = 3.0 Hours 2.) I was notified by phone call that someone had complained about the dirt/mud on the roads. I notified Torcon/JJD and they cleaned the roads and stopped all trucks for the remainder of the day. |
| | INSPECTOR: <u>Jason Thompson - Gannett Fleming</u> |