

PROJECT	<u>Villanova - West Lancaster Ave.</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>04/13/2016</u>

Arrival Time	<u>8:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4hrs</u>	Temp Range:	<u>36°F to 57°F</u>						

CONTRACTOR <u>JJD</u>	SUBCONTRACTOR(S)
------------------------------	-------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Contractor is onsite today installing curb forms per the approved plans. 2) Contractor is also grading the areas of proposed sidewalk where concrete curbs are finished and formwork removed. 3) An area inspection of contractor installed erosion and sedimentation controls discovered no problems and/or potential hazards. All E&S controls installed onsite are in place, intact and fully operational. 4) Upon completion of a site wide E&S inspection I verified that the approved tree protection fencing was in place and the preservation areas were not disturbed. All approved controls are in place, intact and performing as intended per plan. 5) Concrete truck arrived onsite at 1:00pm to pour the installed curbing formwork. Onsite crew spent the remainder of the day pouring and finishing parking lot curbs per plan.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
---------------	-----------------

	1) I am covering site today for Jason Thompson.
--	---

	INSPECTOR: <u>Brandon Shirey</u>
--	--