

## **INSPECTOR'S DAILY REPORT**

CLIENT Radnor Ty			DATE	0.4.4.7.4.0.4.3
A' .1 T' 7. 20.	w i Mai Do			04/15/2016
Arrival Time 7:30a Departure Time 11:30p Total Hours 2.0	Weather:			
		SUBCON	TRACTOR(S) JJE	D, DBA, Brightline, Roma
LABOR FORCE	WORK PERFORMED			
Superintendent 1 Foreman 1 Operators 2 Laborers 0 Drivers 0  EQUIPMENT USED:  Excavator 4 FEL 1 Dump Truck 3 Backhoe 2 Hoe Pac Vibratory Roller 2 Motorized Tamper Other Large Roller 1 Bulldozer 2 Lull	1.) JJD worked on grading for more of the proposed curb. They continue to grade and prep for Roma to continue with curb installation pending weather.  2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time.  3.) Onsite meeting today with Radnor, Villanova, Rockwell, and Gannett Fleming to go over the proposed sidewalk layout along Lancaster Avenue to mark trees that are either hazardous or in the way of the proposed PennDot work to be done on Lancaster Avenue.  4.) John Hosback (Rockwell) labeled multiple trees for removal and relayed all of this information to Torcon.			
S	KETCH		COMN	MENTS
		2.) DB	0-8:30, 10:30-11:30 = 2 A onsite checking on co  ECTOR: Thompson - Gannett F	ompaction and test cylinders.