

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>04/18/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>11:30a</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.0</u>	Temp Range:	<u>81°F to 52°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>																					
<table style="width:100%;"> <tr><td>Superintendent</td><td align="center"><u>1</u></td></tr> <tr><td>Foreman</td><td align="center"><u>1</u></td></tr> <tr><td>Operators</td><td align="center"><u>2</u></td></tr> <tr><td>Laborers</td><td align="center"><u>0</u></td></tr> <tr><td>Drivers</td><td align="center"><u>0</u></td></tr> </table>	Superintendent	<u>1</u>	Foreman	<u>1</u>	Operators	<u>2</u>	Laborers	<u>0</u>	Drivers	<u>0</u>	1.) JJD worked on grading for more of the proposed curb. They continue to grade and prep for Roma to continue with curb installation pending weather. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) Roma Concrete formed and poured 500' of curb today. 4.) The proposed (INF-101) installation was completed today by JJD. 5.) JJD took multiple deliveries of #2B Stone today. 6.) The proposed parking area behind Griffin Hall was layered with 6-8" of crushed concrete today in preparation for the proposed blacktop.											
Superintendent	<u>1</u>																					
Foreman	<u>1</u>																					
Operators	<u>2</u>																					
Laborers	<u>0</u>																					
Drivers	<u>0</u>																					
<b>EQUIPMENT USED:</b> <table style="width:100%;"> <tr><td>Excavator</td><td align="center"><u>4</u></td></tr> <tr><td>FEL</td><td align="center"><u>1</u></td></tr> <tr><td>Dump Truck</td><td align="center"><u>3</u></td></tr> <tr><td>Backhoe</td><td align="center"><u>2</u></td></tr> <tr><td>Hoe Pac</td><td align="center"><u>    </u></td></tr> <tr><td>Vibratory Roller</td><td align="center"><u>2</u></td></tr> <tr><td>Motorized Tamper</td><td align="center"><u>    </u></td></tr> <tr><td>Other</td><td align="center"><u>    </u></td></tr> <tr><td>Large Roller</td><td align="center"><u>1</u></td></tr> <tr><td>Bulldozer</td><td align="center"><u>2</u></td></tr> <tr><td>Lull</td><td align="center"><u>    </u></td></tr> </table>	Excavator	<u>4</u>	FEL	<u>1</u>	Dump Truck	<u>3</u>	Backhoe	<u>2</u>	Hoe Pac	<u>    </u>	Vibratory Roller	<u>2</u>	Motorized Tamper	<u>    </u>	Other	<u>    </u>	Large Roller	<u>1</u>	Bulldozer	<u>2</u>	Lull	<u>    </u>
Excavator	<u>4</u>																					
FEL	<u>1</u>																					
Dump Truck	<u>3</u>																					
Backhoe	<u>2</u>																					
Hoe Pac	<u>    </u>																					
Vibratory Roller	<u>2</u>																					
Motorized Tamper	<u>    </u>																					
Other	<u>    </u>																					
Large Roller	<u>1</u>																					
Bulldozer	<u>2</u>																					
Lull	<u>    </u>																					

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) 8:00-8:30, 11:00-11:30 = 1.0 Hours 2.) DBA onsite checking on compaction and test cylinders.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>