

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>04/22/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>1:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>6.0</u>	Temp Range:	<u>81°F to 55°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD worked on grading for more of the proposed curb. They continue to grade and prep for Roma to continue with curb installation pending weather. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) The stone face on the retaining wall continues today. This is very slow work due to the size of the retaining wall and the small sections of stone used to cover it. 4.) HBF and CQI continue to work on installing the proposed lightpole bases within the proposed parking areas. This includes the rebar, conduit and concrete. 5.) JJD worked on site grading today to get more areas up to grade so that they may install stone and get these areas ready for the proposed blacktop to be installed. 6.) The existing Constuction Entrance had more #4 Ballast installed today after they excavated the existing area to try and remove a lot of the silt and dirt that has collected. 7.) I was onsite early to make sure the Construction Entrance was completed before any major hauling off or onsite was conducted. 8.) The #4 Ballast was not delivered until 12:30pm and installed at 1:30pm. 9.) Kehoe paving was onsite today to begin paving but due to scheduling conflicts they were not able to begin as planned. They did stage all of their equipment so they may begin to pave on Monday pending weather.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) 7:30-1:30 = 6.0 Hours 2.) DBA onsite checking on compaction.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>