

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>04/25/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5</u>	Temp Range:	<u>75°F to 57°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED	
Superintendent <u>1</u>	1.) JJD worked on grading for more of the proposed curb. They continue to grade and prep for Roma to continue with curb installation pending weather. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) The stone face on the retaining wall continues today. This is very slow work due to the size of the retaining wall and the small sections of stone used to cover it. 4.) HBF and CQI continue to work on installing the proposed lightpole bases within the proposed parking areas. This includes the rebar, conduit and concrete. 5.) JJD worked on site grading today to get more areas up to grade so that they may install stone and get these areas ready for the proposed blacktop to be installed. 6.) Kehoe paving was onsite again today to begin the base paving. They base paved the area behind Griffin Hall today. 7.) Roma Concrete formed and poured another 500' of proposed curb today.	
Foreman <u>1</u>		
Operators <u>2</u>		
Laborers <u>0</u>		
Drivers <u>0</u>		
EQUIPMENT USED:		
Excavator <u>4</u>		
FEL <u>1</u>		
Dump Truck <u>3</u>		
Backhoe <u>2</u>		
Hoe Pac _____		
Vibratory Roller <u>2</u>		
Motorized Tamper _____		
Other _____		
Large Roller <u>1</u>		
Bulldozer <u>2</u>		
Lull _____		

SKETCH	COMMENTS
	1.) 7:30-9:00, 10:00-12:00 = 2.5 Hours 2.) DBA onsite checking on compaction and test cylinders.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>