

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>04/27/2016</u>

Arrival Time	<u>11:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>61°F to 48°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD worked on grading for more of the proposed curb. They continue to grade and prep for Roma to continue with curb installation pending weather. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) The stone face on the retaining wall continues today. This is very slow work due to the size of the retaining wall and the small sections of stone used to cover it. 4.) Temporary striping was started today on all of the freshly paved parking areas. This is only a temporary striping for Villanova's upcoming graduation ceremonies. 5.) JJD continued working on site grading today to get more areas up to grade so that they may install stone and get these areas ready for the proposed blacktop to be installed. 6.) HBF and QCI were back onsite continuing with the wiring installation on the newly installed lightpole bases. 7.) Roma Concrete formed and poured another 500' of proposed curb today. 8.) JJD took multiple deliveries of crushed concrete and modified stone to be used for compaction within the roadways, sidewalks, and curb areas.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) 11:00-12:30 = 1.5 Hours 2.) DBA onsite checking on compaction and test cylinders.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>