

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>05/02/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>11:00a</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5</u>	Temp Range:	<u>70°F to 52°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>0</u>	1.) John Hosbach (Rockwell) and Bob (Rockwell) were onsite to do a walk-thru with Villanova and Torcon concerning the plantings done within the "Buffer Zone". 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) The stone face on the retaining wall continues today. This is very slow work due to the size of the retaining wall and the small sections of stone used to cover it. 4.) JJD continued working on site grading today to get more areas up to grade so that they may install stone and get these areas ready for the proposed blacktop to be installed. 5.) Roma Concrete formed and poured multiple small sections of curb and sidewalk today.
EQUIPMENT USED: Excavator <u>4</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other _____ Large Roller <u>1</u> Bulldozer <u>2</u> Lull _____	

SKETCH	COMMENTS
	1.) 8:30-11:00 = 2.5 Hours 2.) DBA onsite checking on compaction and taking test cylinders.
INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>	