

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>05/05/2016</u>

Arrival Time	<u>11:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>1:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>54°F to 45°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>																					
<table style="width:100%;"> <tr><td>Superintendent</td><td align="center"><u>1</u></td></tr> <tr><td>Foreman</td><td align="center"><u>1</u></td></tr> <tr><td>Operators</td><td align="center"><u>2</u></td></tr> <tr><td>Laborers</td><td align="center"><u>0</u></td></tr> <tr><td>Drivers</td><td align="center"><u>0</u></td></tr> </table>	Superintendent	<u>1</u>	Foreman	<u>1</u>	Operators	<u>2</u>	Laborers	<u>0</u>	Drivers	<u>0</u>	<ol style="list-style-type: none"> <li>1.) I walked the entire site to check on all installed E&amp;S controls which all appear functional at this time.</li> <li>2.) The "Stone Face" for the Retaining Wall continues today.</li> <li>3.) JJD graded the area around the Construction Entrance in preparation for the paving that is to be done in time for the Villanova Graduation on May 12, 2016.</li> <li>4.) Kehoe Paving paved the parking areas behind Geraghty Hall, and the two (2) lots between Geraghty Hall and the Retaining Wall. They also paved around all castings within these areas as well as the road leading from Church Lane into the site.</li> <li>5.) Mayfiled Gardens was onsite tending to the plantings within the "Buffer Zone" area.</li> <li>6.) Temporary striping was started today in preparation for Villanova's Graduation on May 12, 2016.</li> </ol>											
Superintendent	<u>1</u>																					
Foreman	<u>1</u>																					
Operators	<u>2</u>																					
Laborers	<u>0</u>																					
Drivers	<u>0</u>																					
<b>EQUIPMENT USED:</b> <table style="width:100%;"> <tr><td>Excavator</td><td align="center"><u>4</u></td></tr> <tr><td>FEL</td><td align="center"><u>1</u></td></tr> <tr><td>Dump Truck</td><td align="center"><u>3</u></td></tr> <tr><td>Backhoe</td><td align="center"><u>2</u></td></tr> <tr><td>Hoe Pac</td><td align="center"><u>    </u></td></tr> <tr><td>Vibratory Roller</td><td align="center"><u>2</u></td></tr> <tr><td>Motorized Tamper</td><td align="center"><u>    </u></td></tr> <tr><td>Other</td><td align="center"><u>    </u></td></tr> <tr><td>Large Roller</td><td align="center"><u>1</u></td></tr> <tr><td>Bulldozer</td><td align="center"><u>2</u></td></tr> <tr><td>Lull</td><td align="center"><u>    </u></td></tr> </table>	Excavator	<u>4</u>	FEL	<u>1</u>	Dump Truck	<u>3</u>	Backhoe	<u>2</u>	Hoe Pac	<u>    </u>	Vibratory Roller	<u>2</u>	Motorized Tamper	<u>    </u>	Other	<u>    </u>	Large Roller	<u>1</u>	Bulldozer	<u>2</u>	Lull	<u>    </u>
Excavator	<u>4</u>																					
FEL	<u>1</u>																					
Dump Truck	<u>3</u>																					
Backhoe	<u>2</u>																					
Hoe Pac	<u>    </u>																					
Vibratory Roller	<u>2</u>																					
Motorized Tamper	<u>    </u>																					
Other	<u>    </u>																					
Large Roller	<u>1</u>																					
Bulldozer	<u>2</u>																					
Lull	<u>    </u>																					

<b>SKETCH</b>	<b>COMMENTS</b>
	<p>1.) DBA onsite checking compaction.</p>
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>