

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>05/09/2016</u>

Arrival Time	<u>9:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>11:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>68°F to 48°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Kehoe Paving completed the base paving including the area up front by the Construction Entrance as well as the remainder of the main road from the Construction Entrance and back to the parking areas. 2.) HBF & CQI began installing the proposed lightpoles within the curbed island areas. 3.) The stone face work continues on the Retaining Wall. 4.) Temporary striping was completed today. This was done for the Villanova Graduation proposed for Friday. 5.) All signage within the parking areas was installed today. This to was done for the Villanova graduation. 6.) JJD began to grade the area behind the Retaining Wall and behind Stone Hall for the last proposed parking area.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u> </u>	
Other <u> </u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u> </u>	

SKETCH	COMMENTS
	1.) Site times: 9:30=11:30 = 2.0 Hours _____ INSPECTOR: <u>Jason Thompson - Gannett Fleming</u> _____