

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>05/12/2016</u>

Arrival Time	<u>1:30p</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>75°F to 55°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>1</u>	1.) JJD added "cold patch" material around all castings in the blacktop area to prevent any tripping hazards as well as to protect the casting from getting knocked loose due to vehicular traffic. 2.) Mayfield Gardens continues to install topsoil within the curbed island areas. 3.) The stone face work continues on the Retaining Wall. 4.) Roma Concrete formed and poured 450' of curb behind Farrell Hall and towards Stone Hall. 5.) HBF worked on getting all of the lights turned on within the parking lot areas. 6.) JJD removed the entire dirt stockpile behind Geraghty Hall.
EQUIPMENT USED: Excavator <u>4</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other _____ Large Roller <u>1</u> Bulldozer <u>2</u> Lull _____	

SKETCH	COMMENTS
	1.) Site times: 1:30-3:30 = 2.0 Hours 2.) DBA onsite taking test cylinders and checking for compaction.
INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>	