

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 05/18/2016

Arrival Time 2:30p	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 3:30p	Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1.0	Temp Range: 66°F to 48°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) The metal railing on top of the Retaining Wall was completed. 3.) The stone face work continues on the Retaining Wall. 3.) JJD worked on grading the proposed parking area and roadway behind Farrell Hall. 4.) Mayfield Gardens began to install plantings within the curbed island areas. 5.) JJD adjusted castings within the paved areas that were too low and must be adjusted prior to final paving.
Foreman 1	
Operators 2	
Laborers 0	
Drivers 1	
EQUIPMENT USED:	
Excavator 4	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other	
Large Roller 1	
Bulldozer 2	
Lull	

SKETCH	COMMENTS
	INSPECTOR: Jason Thompson - Gannett Fleming