

INSPECTOR'S DAILY REPORT

PROJECT	Villanova University - WLA Parking Lot				PROJECT NO.	. 056756.249	
CLIENT	Radnor Twsp.				DATE	05/19/2016	
Arrival Time Departure Time Total Hours	9:30a 3:30p 2.5	Weather: Site Condition: Temp Range:		dy 🗌 Dusty	☐Hot ⊠Warm [⁄ ☐Wet ☐Snow	□Ice □Foggy	
CONTRACTO		1			TRACTOR(S)	JJD, DBA, Brightline, Roma	
Superintendent	perintendent 1 1.) Davey Tree onsite working on				WORK PERFORMED the plantings within the Buffer Zone that runs parralell to the		
Foreman Operators Laborers Drivers	2 0 1	 2.) The stone face work continues on the Retaining Wall. 3.) JJD worked on removing the existing blacktop behind Farrell Hall. 4.) Mayfield Gardens continues to install plantings within the curbed island areas. 5.) JJD graded the proposed road that will instlled along the Eastern side of Moriarty Hall. 6.) JJD removed the temporary stone parking area behind Moriarty Hall as well as the blacktop driveway that will be turned into a grassy area. 					
EQUIPMENT Excavator FEL Dump Truck Backhoe	T USED: 4 1 3 2						
Hoe Pac Vibratory Roller Motorized Tampo Other Large Roller	2 						
Bulldozer Lull	2						
	Sl	KETCH				DMMENTS	
				clean a the tim 2.) I no must b the gut	and being maintaine ne of my arrival. otified Torcon that t	ek on the roadway to make sure it is ed. The sweeper truck was onsite at the sidewalk along Lancaster Ave. lear of all dirt and debris as well as	
					Thompson - Ganne	ett Fleming	