

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>05/25/2016</u>

Arrival Time	<u>6:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.0</u>	Temp Range:	<u>79°F to 57°F</u>						

CONTRACTOR	<u>Torcon</u>	SUBCONTRACTOR(S)	<u>JJD, DBA, Brightline, Roma</u>
-------------------	---------------	-------------------------	-----------------------------------

LABOR FORCE	WORK PERFORMED	
Superintendent <u>1</u>	1.) The stone face work continues on the Retaining Wall and the steps/ramp that are in front of the work trailer along Lancaster Avenue. 2.) Mayfield Gardens continues to install plantings within the curbed island areas. 3.) JJD demoed and removed the existing driveway at Geraghty Hall. 4.) The proposed steps behind and between Griffin & Geraghty Hall were formed today then the sidewalls were poured. 5.) JJD completed the storm sewer run between (MH-117) and (MH-116): (94'of 18" HDPE @ 3.8%).	
Foreman <u>1</u>		
Operators <u>2</u>		
Laborers <u>0</u>		
Drivers <u>1</u>		
EQUIPMENT USED:		
Excavator <u>4</u>		
FEL <u>1</u>		
Dump Truck <u>3</u>		
Backhoe <u>2</u>		
Hoe Pac _____		
Vibratory Roller <u>2</u>		
Motorized Tamper _____		
Other _____		
Large Roller <u>1</u>		
Bulldozer <u>2</u>		
Lull _____		

SKETCH	COMMENTS
	1.) Site times: 6:30-7:30 (VU not charged for this hour) 2:30-3:30
	INSPECTOR: Jason Thompson - Gannett Fleming