

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 06/01/2016

Arrival Time	7:30a	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	2:00p	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	1.5	Temp Range:	84°F to 57°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED																					
<table style="width:100%;"> <tr><td>Superintendent</td><td style="text-align: center;">1</td></tr> <tr><td>Foreman</td><td style="text-align: center;">1</td></tr> <tr><td>Operators</td><td style="text-align: center;">2</td></tr> <tr><td>Laborers</td><td style="text-align: center;">0</td></tr> <tr><td>Drivers</td><td style="text-align: center;">1</td></tr> </table>	Superintendent	1	Foreman	1	Operators	2	Laborers	0	Drivers	1	<ol style="list-style-type: none"> 1.) Mayfield Gardens continues to install plantings within the curbed island areas. 2.) JJD continues to grade the area on the east side of Farrell Hall. 3.) Stone face work continues on the retaining wall as well as the stairs/ramp by the work trailer. 4.) MG Tree onsite to continue with the demo and removal of the marked trees for the new proposed sidewalk along Lancaster Ave. 5.) Sweeper truck on site all day. 6.) JJD graded multiple areas for Mayfield Gardens that are proposed restoration areas so that Mayfield Gardens could add topsoil and being plantings. 											
Superintendent	1																					
Foreman	1																					
Operators	2																					
Laborers	0																					
Drivers	1																					
EQUIPMENT USED:																						
<table style="width:100%;"> <tr><td>Excavator</td><td style="text-align: center;">4</td></tr> <tr><td>FEL</td><td style="text-align: center;">1</td></tr> <tr><td>Dump Truck</td><td style="text-align: center;">3</td></tr> <tr><td>Backhoe</td><td style="text-align: center;">2</td></tr> <tr><td>Hoe Pac</td><td>_____</td></tr> <tr><td>Vibratory Roller</td><td style="text-align: center;">2</td></tr> <tr><td>Motorized Tamper</td><td>_____</td></tr> <tr><td>Other</td><td>_____</td></tr> <tr><td>Large Roller</td><td style="text-align: center;">1</td></tr> <tr><td>Bulldozer</td><td style="text-align: center;">2</td></tr> <tr><td>Lull</td><td>_____</td></tr> </table>	Excavator	4	FEL	1	Dump Truck	3	Backhoe	2	Hoe Pac	_____	Vibratory Roller	2	Motorized Tamper	_____	Other	_____	Large Roller	1	Bulldozer	2	Lull	_____
Excavator	4																					
FEL	1																					
Dump Truck	3																					
Backhoe	2																					
Hoe Pac	_____																					
Vibratory Roller	2																					
Motorized Tamper	_____																					
Other	_____																					
Large Roller	1																					
Bulldozer	2																					
Lull	_____																					

SKETCH	COMMENTS
Empty sketch area	<p>1.) Site Times: 7:30-8:30, 1:30-2:00 = 1.5 Hours</p>
	<p>INSPECTOR: Jason Thompson - Gannett Fleming</p>