

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 06/03/2016

Arrival Time 10:00a	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 11:00a	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1.0	Temp Range: 84°F to 61°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) Mayfield Gardens continues to install plantings within the curbed island areas. 2.) The two (2) glass bus stop huts were assembled today. 3.) Stone face work continues on the retaining wall as well as the stairs/ramp by the work trailer.
Foreman 1	
Operators 2	
Laborers 0	
Drivers 1	
EQUIPMENT USED:	
Excavator 4	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other	
Large Roller 1	
Bulldozer 2	
Lull	

SKETCH	COMMENTS
	INSPECTOR: Jason Thompson - Gannett Fleming