

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/06/2016</u>

Arrival Time	<u>10:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>86°F to 64°F</u>						

CONTRACTOR	<u>Torcon</u>	SUBCONTRACTOR(S)	<u>JJD, DBA, Brightline, Roma</u>
-------------------	---------------	-------------------------	-----------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Mayfield Gardens continues to install plantings within the curbed island areas. 2.) Davey Tree onsite checking on the plantings. 3.) Stone face work continues on the retaining wall as well as the stairs/ramp by the work trailer. 4.) JJD continues with the grading for the proposed sidewalks along Lancaster Ave. and between the existing VU Halls onsite.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u> </u>	
Other <u> </u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u> </u>	

SKETCH	COMMENTS
	1.) Site Times: 10:00-11:00, 3:00-3:30 = 1.5 Hours
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>