

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/07/2016</u>

Arrival Time	<u>2:30p</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.0</u>	Temp Range:	<u>84°F to 55°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Mayfield Gardens continues to install plantings within the curbed island areas. 2.) Site meeting about the slope/grading along the new curbline that runs along the southern edge of the lot. 3.) Stone face work continues on the retaining wall as well as the stairs/ramp by the work trailer. 4.) JJD continues with the grading for the proposed sidewalks along Lancaster Ave. and between the existing VU Halls onsite. 5.) JJD began to install the crushed stone for the proposed sidewalks that they are grading. 6.) JJD removed the steel lighted signs that are in front of the VU Halls and capped the electrical wires so that they may be used again later to reinstall them.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u> </u>	
Other <u> </u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u> </u>	

SKETCH	COMMENTS
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>