

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/09/2016</u>

Arrival Time	<u>11:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>75°F to 52°F</u>						

CONTRACTOR	<u>Torcon</u>	SUBCONTRACTOR(S)	<u>JJD, DBA, Brightline, Roma</u>
-------------------	---------------	-------------------------	-----------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Cleaver Construction began to drill and install the new proposed utility poles along Lancaster Avenue for the proposed PennDot work. 2.) Stone face work continues on the retaining wall as well as the stairs/ramp by the work trailer. 3.) JJD continues with the grading for the proposed sidewalks along Lancaster Ave. and between the existing VU Halls onsite. 4.) JJD continues to install the crushed stone for the proposed sidewalks that they are grading. 5.) Roma Concrete formed and poured multiple sections of sidewalk today. They did as many areas that were prepped by JJD and will continue again tomorrow.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) Site Times: 11:30-1:00, 3:00-3:30 = 2.0 Hours
<p>INSPECTOR: <u>Jason Thompson - Gannett Fleming</u></p>	