

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/21/2016</u>

Arrival Time	<u>9:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>93°F to 70°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED																					
<table style="width:100%;"> <tr><td>Superintendent</td><td style="text-align: right;"><u>1</u></td></tr> <tr><td>Foreman</td><td style="text-align: right;"><u>1</u></td></tr> <tr><td>Operators</td><td style="text-align: right;"><u>2</u></td></tr> <tr><td>Laborers</td><td style="text-align: right;"><u>0</u></td></tr> <tr><td>Drivers</td><td style="text-align: right;"><u>1</u></td></tr> </table>	Superintendent	<u>1</u>	Foreman	<u>1</u>	Operators	<u>2</u>	Laborers	<u>0</u>	Drivers	<u>1</u>	<ol style="list-style-type: none"> 1.) Stone face work continues on the retaining wall. 2.) JJD continues with the grading for the proposed sidewalks along Lancaster Ave. and between the existing VU Halls onsite. 3.) Mayfield Gardens working on the small retaining wall along the curblin behind Geraghty Hall. 4.) Roma Concrete continues to form and pour sidewalk along Lancaster Ave. 5.) Davey Tree onsite tending to existing trees. 6.) Mayfield Gardens tending to trees that are not yet planted as well as installing new trees. 											
Superintendent	<u>1</u>																					
Foreman	<u>1</u>																					
Operators	<u>2</u>																					
Laborers	<u>0</u>																					
Drivers	<u>1</u>																					
EQUIPMENT USED: <table style="width:100%;"> <tr><td>Excavator</td><td style="text-align: right;"><u>4</u></td></tr> <tr><td>FEL</td><td style="text-align: right;"><u>1</u></td></tr> <tr><td>Dump Truck</td><td style="text-align: right;"><u>3</u></td></tr> <tr><td>Backhoe</td><td style="text-align: right;"><u>2</u></td></tr> <tr><td>Hoe Pac</td><td style="text-align: right;"><u> </u></td></tr> <tr><td>Vibratory Roller</td><td style="text-align: right;"><u>2</u></td></tr> <tr><td>Motorized Tamper</td><td style="text-align: right;"><u> </u></td></tr> <tr><td>Other</td><td style="text-align: right;"><u> </u></td></tr> <tr><td>Large Roller</td><td style="text-align: right;"><u>1</u></td></tr> <tr><td>Bulldozer</td><td style="text-align: right;"><u>2</u></td></tr> <tr><td>Lull</td><td style="text-align: right;"><u> </u></td></tr> </table>	Excavator	<u>4</u>	FEL	<u>1</u>	Dump Truck	<u>3</u>	Backhoe	<u>2</u>	Hoe Pac	<u> </u>	Vibratory Roller	<u>2</u>	Motorized Tamper	<u> </u>	Other	<u> </u>	Large Roller	<u>1</u>	Bulldozer	<u>2</u>	Lull	<u> </u>
Excavator	<u>4</u>																					
FEL	<u>1</u>																					
Dump Truck	<u>3</u>																					
Backhoe	<u>2</u>																					
Hoe Pac	<u> </u>																					
Vibratory Roller	<u>2</u>																					
Motorized Tamper	<u> </u>																					
Other	<u> </u>																					
Large Roller	<u>1</u>																					
Bulldozer	<u>2</u>																					
Lull	<u> </u>																					

SKETCH	COMMENTS
---------------	-----------------

	<p>1.) Site Times: 9:30-10:30, 3:00-3:30 = 1.5 Hours</p>
--	--

INSPECTOR:	
<u>Jason Thompson - Gannett Fleming</u>	