

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/22/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.5</u>	Temp Range:	<u>86°F to 66°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD installed 26' of 18" HDPE out of storm MH (304) then set and installed proposed storm MH (316) (26' of 18" HDPE @ 0.5%). 5.) Water truck used for dust control. 6.) JJD continued with excavation along the east side of Ithan Ave. for the proposed underground electric. 7.) JJD installed the proposed outlet structure (OS-3A) at the sports field then installed 120' of 24" HDPE towards an existing storm inlet located at the SE corner of the softball field. 8.) JJD completed the proposed run from storm inlet (I-306) to proposed storm inlet (I-307) (92' of 18" HDPE @ 2.5%). 9.) JJD excavated another trench across Ithan Ave. below the prior two trenches then covered it with steel plates then pinned it and used cold patch around the edges for a smooth transition.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 7:30-8:30, 10:00-12:00, 2:00-3:30 = 4.5 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>