

<b>PROJECT</b>	<u>Villanova Parking Lot - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>06/28/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>10:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1hr</u>	Temp Range:	<u>66°F to 82°F</u>						

<b>CONTRACTOR</b> <u>JJD</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Gardens</u>
------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Mayfield Gardens is onsite grading and seeding grass areas as well as planting trees and shrubs. 3) Contractor is continuing the grading of the new parking lot entrance off of Lancaster Avenue. 4) Sweeper truck onsite cleaning dirt and debris off of the roadways and parking areas.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>8</u>	
Drivers <u>1</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>2</u>	
FEL    _____	
Dump Truck    _____	
Backhoe <u>1</u>	
Hoe Pac    _____	
Vibratory Roller    _____	
Motorized Tamper    _____	
Other    _____	
Bull Dozer <u>1</u>	
Sweeper Truck <u>1</u>	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey</u>