

PROJECT Villanova Parking Lot (WLA)	PROJECT NO. 056756.249
CLIENT Radnor Township	DATE 07/01/2016

Arrival Time 8:00	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 10:00	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2hrs	Temp Range: 64°F to 84°F

CONTRACTOR JJD	SUBCONTRACTOR(S) Mayfield Gardens
-----------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) Mayfield Gardens is onsite grading and seeding grass areas as well as planting trees and shrubs. 3) Contractor is continuing the grading of the new parking lot entrance off of Lancaster Avenue 4) Sweeper truck onsite keeping roadways and parkinglot areas free and clear of site dirt and debris.
Foreman 1	
Operators 4	
Laborers 8	
Drivers 1	
EQUIPMENT USED:	
Excavator 2	
FEL _____	
Dump Truck _____	
Backhoe 1	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Bull Dozer 1	
Sweeper Truck 1	

SKETCH	COMMENTS
	INSPECTOR: Brandon Shirey