

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Twsp.	<b>DATE</b> 07/05/2016

Arrival Time <u>11:00a</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>1:30p</u>	Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>2.5</u>	Temp Range: <u>90°F</u> to <u>70°F</u>

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD continues with the grading for the proposed sidewalks along Lancaster Ave. and between the existing VU Halls onsite as well as other areas for proposed restoration for Myafield Gardens. 2.) Mayfield Gardens continues to install plantings and restoration throughout the site. 3.) H&M begn the elctrical switch over from the existing utility poles to the new proposed ones installed recently. 4.) Sweeper truck onsite all day.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>1</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	<b>INSPECTOR:</b> Jason Thompson - Gannett Fleming