

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>07/07/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>91°F to 72°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED																					
<table style="width:100%; border-collapse: collapse;"> <tr><td>Superintendent</td><td align="right"><u>1</u></td></tr> <tr><td>Foreman</td><td align="right"><u>1</u></td></tr> <tr><td>Operators</td><td align="right"><u>2</u></td></tr> <tr><td>Laborers</td><td align="right"><u>0</u></td></tr> <tr><td>Drivers</td><td align="right"><u>1</u></td></tr> </table>	Superintendent	<u>1</u>	Foreman	<u>1</u>	Operators	<u>2</u>	Laborers	<u>0</u>	Drivers	<u>1</u>	1.) Mayfield Gardens continued to work on restoration behind Farrell Hall within the "buffer zone" area. This includes grass seed and straw mulch. 2.) Mayfield Gardens continues to install plantings and throughout the site. 3.) HB Frazier continued to install the proposed lighting along Lancaster Ave. as well as testing all lighting that has been connected up to this point. 4.) Sweeper truck onsite all day. 5.) Mayfield Gardens continues tending to previously installed plantings with water and mulch where needed for moisture retention.											
Superintendent	<u>1</u>																					
Foreman	<u>1</u>																					
Operators	<u>2</u>																					
Laborers	<u>0</u>																					
Drivers	<u>1</u>																					
EQUIPMENT USED: <table style="width:100%; border-collapse: collapse;"> <tr><td>Excavator</td><td align="right"><u>4</u></td></tr> <tr><td>FEL</td><td align="right"><u>1</u></td></tr> <tr><td>Dump Truck</td><td align="right"><u>3</u></td></tr> <tr><td>Backhoe</td><td align="right"><u>2</u></td></tr> <tr><td>Hoe Pac</td><td align="right"><u> </u></td></tr> <tr><td>Vibratory Roller</td><td align="right"><u>2</u></td></tr> <tr><td>Motorized Tamper</td><td align="right"><u> </u></td></tr> <tr><td>Other</td><td align="right"><u> </u></td></tr> <tr><td>Large Roller</td><td align="right"><u>1</u></td></tr> <tr><td>Bulldozer</td><td align="right"><u>2</u></td></tr> <tr><td>Lull</td><td align="right"><u> </u></td></tr> </table>	Excavator	<u>4</u>	FEL	<u>1</u>	Dump Truck	<u>3</u>	Backhoe	<u>2</u>	Hoe Pac	<u> </u>	Vibratory Roller	<u>2</u>	Motorized Tamper	<u> </u>	Other	<u> </u>	Large Roller	<u>1</u>	Bulldozer	<u>2</u>	Lull	<u> </u>
Excavator	<u>4</u>																					
FEL	<u>1</u>																					
Dump Truck	<u>3</u>																					
Backhoe	<u>2</u>																					
Hoe Pac	<u> </u>																					
Vibratory Roller	<u>2</u>																					
Motorized Tamper	<u> </u>																					
Other	<u> </u>																					
Large Roller	<u>1</u>																					
Bulldozer	<u>2</u>																					
Lull	<u> </u>																					

SKETCH	COMMENTS
	1.) Site times: 7:30-8:30, 11:30-12:30 = 2.0 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>