

INSPECTOR'S DAILY REPORT

PROJECT	Villanova University - WLA Parking Lot			PROJECT NO.	056756.249
CLIENT	Γ Radnor Twsp.			DATE	07/14/2016
Arrival Time Departure Time Total Hours	9:00a 3:00p 1.5	Weather: ☐Clear ☐Overcast ☐Rain ☐Hot ☐Warm ☐Cool ☐Cold Site Condition: ☐Clear ☐Muddy ☐ Dusty ☐Wet ☐Snow ☐Ice ☐Foggy Temp Range: 91°F to 73°F			
CONTRACTOR	Torcon		SUBCON'	TRACTOR(S) JJ	D, DBA, Brightline, Roma
LABOR FORCE		WORK PERFORMED			
Superintendent Foreman Operators Laborers Drivers EQUIPMENT Excavator	1 2 0 1 USED:	 JJD graded and stoned for the proposed ADA ramp between Griffin Hall & Geraghty Hall. Mayfield Gardens continues tending to previously installed plantings with water and mulch where needed for moisture retention. Mayfield Gardens continued installing seed and straw matting over graded topsoil through out the site behind all curbed areas for restoration. HB Frazier continued to install the proposed lighting along Lancaster Ave. as well as testing all lighting that has been connected up to this point. JJD demoed and removed the existing concrete steps located at the west corner of Lancaster Ave & Church Ln. 			
FEL Dump Truck Backhoe Hoe Pac Vibratory Roller Motorized Tamper Other Large Roller Bulldozer Lull	$ \begin{array}{c c} 1\\ 3\\ 2\\ \hline 2\\ \hline 1\\ 2\\ \hline \end{array} $				
	SI	KETCH			MENTS
			INSP	ECTOR:	
			Jason	Thompson - Gannett I	Fleming