

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Township	DATE 08/04/2016

Arrival Time 9:00	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 3:00	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1hr	Temp Range: 66°F to 86°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) Kehoe is onsite cleaning dirt/debris off of asphalt binder course and spraying tack coat in preparation for asphalt wearing course. 3) Meco construction is continuing removal of existing sidewalk along Lancaster Avenue. 4) Kehoe began asphalt wearing course behind the public safety building in the northwest area of the site. 5) Work to resume in the morning.
Foreman 1	
Operators 3	
Laborers 8	
Drivers 3	
EQUIPMENT USED:	
Excavator 1	
FEL _____	
Dump Truck 3	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller 1	
Motorized Tamper _____	
Other _____	
Paving Machine 1	

SKETCH	COMMENTS
	1) Left site at 9:30am and returned at 2:30pm.
	INSPECTOR: Brandon Shirey - Gannett Fleming