

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Township	DATE 08/12/2016

Arrival Time 11:30	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 12:30	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1hr	Temp Range: 79°F to 94°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Brightline, Roma, Meco
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD is continuing the grading and prep work for the new entrance to the parking lot off of Lancaster Avenue. 3) Meco is removing existing sidewalks along Lancaster Avenue and excavating down to the proposed subgrade within the existing parking lot area on the east side of the site.
Foreman 1	
Operators 2	
Laborers 3	
Drivers 2	
EQUIPMENT USED:	
Excavator 2	
FEL	
Dump Truck 2	
Backhoe	
Hoe Pac	
Vibratory Roller	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	INSPECTOR: Brandon Shirey - Gannett Fleming