

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Township	DATE 08/23/2016

Arrival Time 10:00	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 10:30	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 0.5 hr	Temp Range: 59°F to 80°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Mayfield, Meco,
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Meco continues with the storm sewer installation within the PADOT ROW of Lancaster Avenue. 2) Meco continues with the site grading for the future sidewalk and entrance near Moriarty Hall
Foreman 1	
Operators 2	
Laborers 3	
Drivers 2	
EQUIPMENT USED:	
Excavator 2	
FEL	
Dump Truck 2	
Backhoe	
Hoe Pac	
Vibratory Roller	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	INSPECTOR: Matthew Prusko - Gannett Fleming