

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>09/12/2016</u>

Arrival Time	<u>11:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1hr</u>	Temp Range:	<u>62°F to 84°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Brightline, Kehoe, Meco</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>1</u> Laborers <u>3</u> Drivers <u>2</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Meco construction is onsite excavating the proposed entrance to the new parking lot off of Lancaster Ave adjacent to Moriarty Hall down to the required subgrade per the approved plans.  3) Sweeper truck onsite to clean and maintain the roadways and parking areas around site.  4) Water truck onsite for dust control.
<b>EQUIPMENT USED:</b>	
Excavator _____ FEL _____ Dump Truck <u>2</u> Backhoe _____ Hoe Pac _____ Vibratory Roller <u>1</u> Motorized Tamper _____ Other _____ Gradall <u>1</u> _____ _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey - Gannett Fleming</u>