

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Township	DATE 09/20/2016

Arrival Time 10:00	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 11:30	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1.5	Temp Range: 63°F to 82°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Brightline, Meco, Roma
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1 Foreman 1 Operators 3 Laborers 6 Drivers 4	1) Arrived onsite for required construction observation services and general site inspections. 2) Meco construction is installing the wearing course for the proposed turning lanes and entrance to the new parking lot off of Lancaster Ave adjacent to Moriarty Hall. 3) Sweeper truck onsite to clean roadways and parking areas around site.
EQUIPMENT USED:	
Excavator _____ FEL _____ Dump Truck 4 Backhoe _____ Hoe Pac _____ Vibratory Roller 2 Motorized Tamper 1 Other _____ Gradall 1 Paving Machine 1 Skid Steer 1	

SKETCH	COMMENTS
INSPECTOR: Brandon Shirey - Gannett Fleming	