

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>09/23/2016</u>

Arrival Time	<u>9:00-</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>10:30</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5 hrs</u>	Temp Range:	<u>60°F to 87°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Meco, Mayfield</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>6</u> Drivers _____	1) Sweeper truck onsite to clean roadways and parking areas around site. 2) Meco onsite installing temporary walkway along newly installed Church Walk Driveway just east of Moriarty Hall. Temporart walkway hot-mix asphalt tamped into place with plate tamping machine 3) Mayfield onsite to stabilize newly graded areas north of Moriarty Hall and near Visitor Lot 4) Torcon Foreman informed me that new traffic mast arms should arrive onsite in the next week or two 5) Met with John Hosbach (Rockwell) to mark-out a plan exhibit for buffer planting
EQUIPMENT USED: Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper <u>1</u> Other _____ Gradall <u>1</u> Paving Machine _____ Skid Steer _____	

SKETCH	COMMENTS
	1) John Hosbach onsite (Rockwell) 2) Steve Norcini onsite (Radnor)
	INSPECTOR: <u>M. Prusko - Gannett Fleming</u>