

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 10/20/2016

Arrival Time 10:00	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 3:00	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2	Temp Range: 61°F to 77°F

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> Meco, Mayfield
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections.  2) Meco is onsite beginning the removal of the old entrance to the Main Lot in the area of the proposed Church Walk Bridge.  3) Mayfield Gardens is onsite repairing the erosion that occurred in the sediment basin located behind the public safety office in the southwest area of the site.
Foreman 1	
Operators 2	
Laborers 6	
Drivers 1	
<b>EQUIPMENT USED:</b>	
Excavator 1	
FEL _____	
Dump Truck 1	
Backhoe 1	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
_____	
_____	
_____	

SKETCH	COMMENTS
	1) Left site at 11:30am and returned at 2:30pm.
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming