

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Township	DATE 10/24/2016

Arrival Time <u>8:30</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>1:30</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>1.5</u>	Temp Range: <u>40°F</u> to <u>64°F</u>

CONTRACTOR Torcon	SUBCONTRACTOR(S) Meco
--------------------------	------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators _____ Laborers <u>4</u> Drivers <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Meco is onsite setting curb forms and prepping for concrete at the old entrance to the Main Lot along Lancaster Avenue. 3) Meco poured and finished 40' of curb along Lancaster Avenue and began prepping the stone base for the sidewalk.
EQUIPMENT USED: Excavator _____ FEL _____ Dump Truck <u>1</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
	1) Left site at 9:30am and returned at 1:00pm.
	INSPECTOR: Brandon Shirey - Gannett Fleming