

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 10/25/2016

Arrival Time 10:00	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 2:00	Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input checked="" type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2	Temp Range: 32°F to 55°F

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> Meco
--------------------------	------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections.  2) Meco onsite installing a temporary asphalt sidewalk along Lancaster Avenue for pedestrian foot traffic in the area of the proposed bridge.  3) Meco is beginning to mill Lancaster Avenue in preparation for overlay of all 4 lanes from Moriarty Hall to the proposed Pedestrian Bridge.
Foreman 1	
Operators 3	
Laborers 6	
Drivers 1	
<b>EQUIPMENT USED:</b>	
Excavator _____	
FEL _____	
Dump Truck 1	
Backhoe 1	
Hoe Pac _____	
Vibratory Roller 2	
Motorized Tamper _____	
Other _____	
Milling Machine 1	
Skid Steer 1	
_____	

SKETCH	COMMENTS
	1) Left site at 11:00am and returned at 1:00pm.
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming