

PROJECT Villanova University - Church Bridge	PROJECT NO. 056756.272
CLIENT Radnor Township	DATE 04/03/2017

Arrival Time <u>12:00p</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>1:00p</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input checked="" type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>1 hrs</u>	Temp Range: <u>46°F</u> to <u>64°F</u>

CONTRACTOR Torcon, Inc.	SUBCONTRACTOR(S) Mayfield Site Cont. Inc.
--------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>1</u> Laborers <u>4</u> Drivers _____	Mayfield Site Construction subcontracted Ram-T Landscape Contractors to install the tree protection fencing around the trees to remain in area in front of the church. The contractor drove 8' long fence posts about two feet into the ground, spacing them about ten feet apart around the outside of the tree driplines. Fencing material comprised of 2" chain link bundles was stretched and hung from the posts to encompass the tree areas.
EQUIPMENT USED:	
Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
INSPECTOR: William Wood-Jenkins - Gannett Fleming	