

PROJECT Villanova University - Church Bridge	PROJECT NO. 056756.272
CLIENT Radnor Township	DATE 04/04/2017

Arrival Time <u>1:00p</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>2:00p</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>1 hrs</u>	Temp Range: <u>49°F</u> to <u>74°F</u>

CONTRACTOR Torcon, Inc.	SUBCONTRACTOR(S) Mayfield Site Cont. Inc.
--------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>3</u> Drivers _____	Mayfield Site Construction subcontracted Shreiner Tree Care to remove the prescribed trees from the area in front of the church where the new bridge landing will be. Shreiner cut down the prescribed trees to be removed. Trees are being trimmed by hand and processed through a wood chipper. Stumps were ground down or removed and chipped as well. E&S controls and tree protection fencing were undisturbed through the activities.
EQUIPMENT USED: Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
INSPECTOR: William Wood-Jenkins - Gannett Fleming	