

PROJECT	<u>Villanova University - Church Bridge</u>	PROJECT NO.	<u>056756.272</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>04/11/2017</u>

Arrival Time	<u>11:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1 hrs</u>	Temp Range:	<u>52°F to 88°F</u>						

CONTRACTOR <u>Neshaminy Constructors, Inc.</u>	SUBCONTRACTOR(S) <u>Trevoise Construction, Inc.</u>
---	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>2</u> Drivers _____	Trevoise Construction, Inc. began demolition of the walls and steps adjacent to Lancaster Ave, at the end of the walkway that leads to the church. The stone and concrete materials along with soil from the excavation were loaded into tri-axle dump trucks with a large track mounted excavator. Materials were exported offsite for disposal/recycling. The adjacent Lancaster Ave roadway is observed to be clean and free of debris, no build up of mud/dirt; the street sweeper subcontracted by Mayfield Site Contractors, Inc. for the Lancaster Ave Housing Project, continues to make passes along Lancaster and the surrounding walkway/paths that the construction traffic are utilizing.
EQUIPMENT USED:	
Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>	