

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 02/16/2017

Arrival Time <u>12:30p</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>1:00p</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>0.5 hrs</u>	Temp Range: <u>28°F</u> to <u>36°F</u>

CONTRACTOR Torcon	SUBCONTRACTOR(S) Tristate Fence Co.
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators _____ Laborers <u>2</u> Drivers _____	Onsite to review the safety fence installation along the southern side of the parking garage site against the SEPTA rail line. Tristate Fence Co. for John J. Dougherty and Sons, Inc. finished erecting and setting in concrete the fence posts. Additionally before the conclusion of the day the contractor started hanging fencing from the previously erected posts near the SEPTA stop.
EQUIPMENT USED:	
Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____	

SKETCH	COMMENTS
	INSPECTOR: William Wood-Jenkins - Gannett Fleming