

INSPECTOR'S DAILY REPORT

PROJECT	Villanova University - Lancaster Avenue Housing			PROJECT NO. 056756.277			
CLIENT	Radnor To	'ownship		DATE	01/09/2017		
Arrival Time Departure Time Total Hours	2:15 3:00 0.75 hrs			☐Hot ☐Warm ☐Co			
CONTRACTOR Torcon		SUBCONTRACTOR(S) Mayfield Site, Federal Fence					
Superintendent Foreman Operators Laborers Drivers EQUIPMENT USED: Excavator FEL Dump Truck Backhoe Hoe Pac		 Onsite to attend meeting regarding tree protection and care for upcoming VU LAH construction. In attendence was Marilou Smith (VU), Tim Stringfellow (Torcon), Dan Chieco (Sikora Wells Appel), John Hosbach (Radnor Twp Arborist - Rockwell Assoc.); and MJP (GF). John Hosbach indicated that all trees scheduled to be removed per the plans had been marked out in the field with ribbon. VU pointed out an additional 5 trees that appear to be hazards that they wanted input on regarding removal. John inidicated that VU would need to provide an arborist report for the aforementioned trees and the required permits would need to be obtained prior to their removal. Tim indicated that the anticipated tree removal work would not begin for at least another 5 weeks pending weather. John indicated that an email to the group would be forthcoming regarding the additional tree removals summarizing the meeting. After the meeting, MJP noticed that Federal Fence was onsite installing chain link fence along the 					
Vibratory Roller Motorized Tampe Other							
SKETCH				COMIN	IENIS		
				ECTOR: hew Prusko - Gannett Fle	eming		