

INSPECTOR'S DAILY REPORT

| Villanova University - Lancaster Avenue Housing | | | PROJECT NO. | 056756.277 |
|---|--|------------------|-----------------|------------------------|
| Radnor To | Radnor Township | | DATE | 02/06/2017 |
| 7:00a 4:00p 9 hrs | Weather: | | | |
| | | | | |
| 1 2 4 17 USED: 2 16 | 1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation area of the western most proposed building. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. 2) Mayfield continued excavating for storm sewer pipe and structures from MH-252 toward MH-251. The contractor set about 54' of reinforced concrete pipe (RCP) at 0.05% slope toward MH-251 at 0.05% slope. Pipe and structures were set upon about 6 inches of clean 57 stone, and the pipe was also encased in the stone. Excavation spoils were exported from the site. Trench backfill is comprised of imported tan 2A modified stone being placed in approximately 12" thick lifts and compacted with a walk along vibratory roller. The contractor backfilled the pipe set between MH-252 and MH-251 today. The contractor enclosed the work area in modular fencing at the conclusion of the day. 3) Starfire (subcon tract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues. | | | |
| Sl | KETCH | Ī | CO | MMENTS |
| | | INSP | ECTOR: | |
| | 7:00a 4:00p 9 hrs R Torcon PRCE 1 2 4 17 USED: 2 16 | 7:00a Weather: | Radnor Township | Radnor Township DATE |